



19-1 Street Rehabilitation Weekly Construction Update 5/29/2020

Current Events

All utility work in the project corridor is now complete. Concrete curb and gutter installation along 15th Avenue SW, Cord Circle, and Rolls Road is also complete. The concrete contractor is currently in the process of installing concrete driveway ends in the above mentioned areas. It is anticipated the concrete work in this area of the project will be complete by the end of the day on Monday, June 1st.

The final lift of asphalt along 9th Avenue SW, 5th Street SW, 10th Avenue SW, and 6th Street SW has been installed. This corridor of the project is now complete.

Future Events

The final push to complete the remaining street reconstruction work along Continental Drive, Benz Road, and Imperial Lane will begin next week. Further notice will follow in regards to concrete curb and driveway work along these streets.

Thank you again for your continued patience as we are nearing the final stages of this project.

Resident Access

The City and Contractor will do everything possible to minimize inconvenience to residents in the construction areas. Residents must realize, however, that this type of construction will generate noise, dust, and mud, and is generally a disruption to the area.

Residents will have access to their driveways during construction except when major construction events are occurring on their block.

Worksite Safety

Although it is tempting and interesting to watch, it is very important that people, including children, remain out of the working area.

It is also important to drive slow and watch out for workers and equipment when in the construction areas. Driving slowly not only reduces accidents, but also reduces dust, which can be a problem during dry spells.

In case of emergency, call 911

www.newbrightonmn.gov

Contractor's hours will be from 7:00 a.m. to 7:00 p.m., Monday through Friday while performing major construction activities. Some work will be done on Saturdays.

This project covers several areas so there will be times when you will not see continuous construction activities on your street or near your home, because the Contractor is working in another area of the project.

Project Contacts

Steven Toso (Onsite Rep) 651-638-2053

Dustin Lind (Engineering Supervisor) 651-638-2055

Craig Schlichting (Dir. Community Assets and Development/City Engineer) 651-638-2056