



2019 Street Rehabilitation Weekly Construction Update 9/13/2019

Current Events

Due to the inclement weather, crews spent a majority of their time this week maintaining the site as best as possible. Thank you to all residents in the project area for being patient and understanding during this time.

Residents will notice that the blacktop has been removed from the remainder of Riviera Drive and McCallum Drive. This was completed in preparation for watermain replacement which is anticipated to begin in the next couple weeks.

Future Events

Beginning today, September 13th, crews will start installing new water services along 7th Street SW, Riviera Drive (McCallum Drive to 7th Street SW), and Riviera Court. This work will continue over the next week. Following completion of the water service installation, crews will begin to remove excess material in the street, haul and place new aggregate base, and prep these streets for new curb and blacktop.

Crews will also continue reconstructing the road section along Sunset Lane, 6th Street SW, 10th Avenue SW, 5th Street SW, and 9th Avenue SW. Curb and gutter installation in this area was also delayed as a result of the rain and is anticipated to be completed next week.

Resident Access

The City and Contractor will do everything possible to minimize inconvenience to residents in the construction areas. Residents must realize, however, that this type of construction will generate noise, dust, and mud, and is generally a disruption to the area.

Residents will have access to their driveways during construction except when major construction events are occurring on their block.

It is very important that people drive slow and watch out for workers and equipment when in the construction areas. Driving slowly not only reduces accidents, but also reduces dust, which can be a problem during dry spells.

Weekly construction updates will be posted on the City website at the following link:

<https://www.newbrightonmn.gov/departments/community-assets-development/community-assets-utilities-streets/construction-streets/>

In case of emergency, call 911

www.newbrightonmn.gov

Contractor's hours will be from 7:00 a.m. to 7:00 p.m., Monday through Friday while performing major construction activities. Some work will be done on Saturdays.

This project covers several areas so there will be times when you will not see continuous construction activities on your street or near your home, because the Contractor is working in another area of the project.

Project Contacts

Steven Toso (Onsite Rep) 651-638-2053

Dustin Lind (Engineering Supervisor) 651-638-2055

Craig Schlichting (Dir. Community Assets and Development/City Engineer) 651-638-2056